

DAILY STATUS REPORTPrepared By: Luke Buquicchio

WEATHER	Snow		Rain		Overcast		Partly Cloudy		Bright Sun	x
TEMP.	< 32		32-50		50-70		70-85	x	>85	

NYSDEC Spill No.	25-08914	MOSF#	2-2640	Date:	8/26/2026
Project Name:	Former Goldwater Memorial Hospital MOSF 5 East Main Street Roosevelt Island, Manhattan, New York 10044		Wind: Wind from NW @ 3mph		

Consultant: Luke Buquicchio - Preferred Environmental Services Kevin F. – Restoration Conservation Advisement	Safety Officer:
General Contractor: Statewide Demolition Corporation Subcontractors:	Site Manager/ Supervisor: Peter Musso
Work Activities Performed (Since Last Report): - Statewide imported eighteen (18) loads of clean fill from Hunter's Point. - Statewide backfilled and compacted clean fill. - Statewide sprayed water over the site as needed to mitigate dust.	
Working In Grid #: 1,2,3	
Stabilized Construction Entrance inspected: Yes / No Repair Needed: Yes / No	
<u>Truck Inspection Station/Decontamination Pad</u> Trucks inspected and debris removed: Yes / No <u>Sump Area of Decontamination Pad</u> Any Run-off leaving Sump: Yes / No Sediment building placed in drums: Yes / No # of drums to date: 0	
Samples Collected (Since Last Report): N/A	
Air Monitoring (Since Last Report): Air Monitoring was conducted during intrusive work activities. Prestart Conditions – PID = 0.0 ppm, Dust = 0.012 mg/m ³ High Conditions – PID = 0.0 ppm, Dust = 0.800 mg/m ³ (see below)	
Problems Encountered: Elevated downwind dust was recorded and water spraying was implemented as mitigation.	

CAMP Log

Date: 8/26/26

Enter Site Name: Former Goldwater Memorial Hospital MOSE

Daily Activity

Time	Upwind Dust (ug/m3)	Upwind PID (ppm)	Downwind Dust (ug/m3)	Downwind PID (ppm)
6:35	0.012	0.0	0.023	0.0
6:50	0.009		0.008	0.0
7:05	0.010		0.006	0.0
7:20	0.000		0.006	0.0
7:35	0.10		0.8	0.0
7:50	0.4		0.7	0.0
8:05	0.10		0.7	0.0
8:20	0.29		0.6	0.0
8:35	0.13		0.5	0.0
8:50	0.12		0.6	0.0
9:05	0.16		0.6	0.0
9:20	0.12		0.18	0.0
9:35	0.14		0.23	0.0
9:50	0.14		0.14	0.0
10:05	0.7		0.12	0.0
10:20	0.10		0.11	0.0
10:35	0.11		0.12	0.0
10:50	0.12		0.10	0.0
11:05	0.10		0.15	0.0
11:20	0.11		0.24	0.0
11:35	0.11		0.10	0.0
11:50	0.12		0.10	0.0
12:05	0.15		0.11	0.0
12:20	0.11		0.13	0.0
12:35	0.10		0.10	0.0
12:50	0.11		0.15	0.0
1:05	0.10		0.09	0.0
1:20	0.14		0.10	0.0
1:35	0.11		0.13	0.0
1:50	0.10		0.11	0.0
2:05	0.13		0.13	0.0
2:20	0.7		0.10	0.0
2:35	0.10		0.10	0.0
2:50	0.11		0.11	0.0
3:05	0.9		0.11	0.0
3:20	0.09		0.09	0.0

Grids are 75 feet by 40 feet

65°-82°
Sunny
Wind direction NW
3mph

