CAMP Monitoring Daily Report

Date	November 4, 2026
Contract #	20271400136
OMO #	DR00005
Company	CNS Environmental Corp.
Air Monitor	Tisa Diaz
CNS Job #	E226-1300
Site Name	Former Roosevelt Island Steam Plant
Site Address	5 East Main Street, Roosevelt Island, NY

Weather

Conditions	Clear
Temperature (°F)	77
Wind Speed (MPH)	4
Wind Direction	Southeast to Northwest

CAMP Monitoring

	VOCs (ppm)	**CAMP Station #1 Upwind Dust 8530084004 (mg/m^3)**	**CAMP Station #2 Downwind Dust 8530084006 (mg/m^3)**	**CAMP Station #3 Downwind Dust 8530083911 (mg/m^3)**
Background Reading:	0.0	0.017	0.019	0.024
Average Reading:	0.0	0.016	0.022	0.020
Highest Reading:	0.0	0.023	0.040	0.036

Exceedances

VOC: Did any VOC reading exceed background by more than 5 ppm for any 15-minute period? ☐ Yes ☒ No

If yes: Action Taken: _____

Dust: Did any downwind dust reading exceed the upwind reading by more than 0.100 mg/m^3 for any 15-minute period? ☐ Yes ☒ No

If yes: Action Taken: _____

Prepared by:

Tisa Diaz
Name of Air Monitor

Tisa Diaz
Signature of Air Monitor

Reviewed by:

Charles Powers
Name

President
Title

CNS ENVIRONMENTAL
A REAL ESTATE SERVICES COMPANY

Instrument Name	DustTrak II
Model Number	8530
Serial Number	8530083911
Firmware Version	3.1
Calibration Date	08/25/2026
Test Name	MANUAL_001
Test Start Time	08:02:21 AM
Test Start Date	11/04/2026
Test Length [D:H:M]	0:7:45
Test Interval [M:S]	15:0
Mass Average [mg/m3]	0.02
Mass Minimum [mg/m3]	0.008
Mass Maximum [mg/m3]	0.036
Mass TWA [mg/m3]	0.019
Photometric User Cal	1
Flow User Cal	0
Errors	
Number of Samples	31

Elapsed Time [s]	Mass [mg/m3]	Alarms	Errors
900	0.024		
1800	0.03		
2700	0.036		
3600	0.034		
4500	0.03		
5400	0.031		
6300	0.026		
7200	0.022		
8101	0.022		
9000	0.025		
9900	0.026		
10800	0.028		
11700	0.033		
12600	0.028		
13500	0.025		
14400	0.018		
15300	0.016		
16200	0.014		
17100	0.011		
18000	0.01		
18900	0.009		
19801	0.008		
20700	0.011		
21600	0.013		
22500	0.015		
23400	0.016		
24300	0.015		
25200	0.014		
26100	0.011		
27000	0.009		
27900	0.009		

Instrument Name	DustTrak II
Model Number	8530
Serial Number	8530084004
Firmware Version	3.1
Calibration Date	08/27/2026
Test Name	MANUAL_001
Test Start Time	07:39:16 AM
Test Start Date	11/04/2026
Test Length [D:H:M]	0:8:0
Test Interval [M:S]	15:0
Mass Average [mg/m3]	0.016
Mass Minimum [mg/m3]	0.006
Mass Maximum [mg/m3]	0.023
Mass TWA [mg/m3]	0.016
Photometric User Cal	1
Flow User Cal	0
Errors	
Number of Samples	32

Elapsed Time [s]	Mass [mg/m3]	Alarms	Errors
900	0.017		
1800	0.017		
2700	0.021		
3600	0.023		
4500	0.023		
5400	0.022		
6300	0.021		
7200	0.022		
8100	0.02		
9000	0.018		
9900	0.019		
10800	0.018		
11700	0.021		
12600	0.022		
13500	0.023		
14400	0.02		
15300	0.018		
16200	0.014		
17100	0.012		
18000	0.011		
18900	0.01		
19800	0.009		
20700	0.009		
21600	0.011		
22500	0.011		
23400	0.012		
24300	0.014		
25200	0.012		
26100	0.013		
27000	0.01		
27900	0.008		
28800	0.006		

Instrument Name	DustTrak II
Model Number	8530
Serial Number	8530084006
Firmware Version	3.1
Calibration Date	08/26/2026
Test Name	MANUAL_001
Test Start Time	07:47:48 AM
Test Start Date	11/04/2026
Test Length [D:H:M]	0:8:0
Test Interval [M:S]	15:0
Mass Average [mg/m3]	0.022
Mass Minimum [mg/m3]	0.01
Mass Maximum [mg/m3]	0.04
Mass TWA [mg/m3]	0.022
Photometric User Cal	1
Flow User Cal	0
Errors	
Number of Samples	32

Elapsed Time [s]	Mass [mg/m3]	Alarms	Errors
900	0.019		
1800	0.025		
2700	0.032		
3600	0.033		
4500	0.032		
5400	0.029		
6300	0.03		
7200	0.027		
8100	0.022		
9000	0.023		
9900	0.026		
10800	0.029		
11700	0.03		
12600	0.04		
13500	0.032		
14400	0.027		
15300	0.021		
16200	0.018		
17100	0.017		
18000	0.014		
18900	0.012		
19800	0.01		
20700	0.01		
21600	0.014		
22500	0.016		
23400	0.02		
24300	0.018		
25200	0.017		
26100	0.015		
27000	0.012		
27900	0.01		
28800	0.01		