CAMP Monitoring Daily Report

Date	10/5/2026
Contract #	20271400136
OMO #	DR00005
Company	CNS Environmental Corp.
Air Monitor	Tajudeen Dosunmu
CNS Job #	E226-1300
Site Name	Former Roosevelt Island Steam Plant
Site Address	5 East Main Street, Roosevelt Island, NY

Weather

Conditions	Clear
Temperature (°F)	59
Wind Speed (MPH)	4
Wind Direction	Northeast to Southwest

CAMP Monitoring

	VOCs (ppm)	**CAMP Station #1 Upwind Dust 8530084004 (mg/m^3)**	**CAMP Station #2 Downwind Dust 8530084006 (mg/m^3)**	**CAMP Station #3 Downwind Dust 8530083911 (mg/m^3)**
Background Reading:	0.00	0.020	0.024	0.026
Average Reading:	0.4	0.015	0.020	0.016
Highest Reading:	0.8	0.036	0.040	0.033

Prepared by:

Tajudeen Dosunmu
Name of Air Monitor

T Dosunmu
Signature of Air Monitor

Reviewed by:

Charles Powers
Name

President
Title

CNS ENVIRONMENTAL
A REAL ESTATE SERVICES COMPANY

Instrument Name	DustTrak II
Model Number	8530
Serial Number	8530084004
Firmware Version	3.1
Calibration Date	08/27/2026
Test Name	MANUAL_001
Test Start Time	07:19:43 AM
Test Start Date	10/05/2026
Test Length [D:H:M]	0:7:30
Test Interval [M:S]	15:0
Mass Average [mg/m3]	0.015
Mass Minimum [mg/m3]	0
Mass Maximum [mg/m3]	0.036
Mass TWA [mg/m3]	0.014
Photometric User Cal	1
Flow User Cal	0
Errors	
Number of Samples	30

Elapsed Time [s]	Mass [mg/m3]	Alarms	Errors
900	0.02		
1800	0.021		
2700	0.021		
3600	0.021		
4500	0.029		
5400	0.036		
6300	0.033		
7200	0.034		
8100	0.028		
9000	0.023		
9900	0.023		
10800	0.021		
11700	0.021		
12600	0.022		
13500	0.021		
14400	0.016		
15300	0.011		
16200	0.008		
17100	0.007		
18000	0.007		
18900	0.006		
19800	0.009		
20700	0.004		
21600	0.002		
22500	0.001		
23400	0.001		
24300	0.001		
25200	0.003		
26100	0.001		
27000	0		

Instrument Name	DustTrak II
Model Number	8530
Serial Number	8530084006
Firmware Version	3.1
Calibration Date	08/26/2026
Test Name	MANUAL_001
Test Start Time	07:27:18 AM
Test Start Date	10/05/2026
Test Length [D:H:M]	0:7:30
Test Interval [M:S]	15:0
Mass Average [mg/m3]	0.02
Mass Minimum [mg/m3]	0.005
Mass Maximum [mg/m3]	0.04
Mass TWA [mg/m3]	0.019
Photometric User Cal	1
Flow User Cal	0
Errors	
Number of Samples	30

Elapsed Time [s]	Mass [mg/m3]	Alarms	Errors
900	0.024		
1800	0.025		
2700	0.024		
3600	0.027		
4500	0.036		
5400	0.04		
6300	0.038		
7200	0.036		
8100	0.03		
9000	0.028		
9900	0.026		
10800	0.027		
11700	0.03		
12600	0.028		
13500	0.024		
14400	0.017		
15300	0.015		
16200	0.013		
17100	0.013		
18000	0.013		
18900	0.013		
19800	0.014		
20700	0.01		
21600	0.008		
22500	0.009		
23400	0.007		
24300	0.007		
25200	0.006		
26100	0.005		
27000	0.005		

Instrument Name	DustTrak II
Model Number	8530
Serial Number	8530083911
Firmware Version	3.1
Calibration Date	08/25/2026
Test Name	MANUAL_003
Test Start Time	07:36:45 AM
Test Start Date	10/05/2026
Test Length [D:H:M]	0:7:30
Test Interval [M:S]	15:0
Mass Average [mg/m3]	0.016
Mass Minimum [mg/m3]	0.003
Mass Maximum [mg/m3]	0.033
Mass TWA [mg/m3]	0.015
Photometric User Cal	1
Flow User Cal	0
Errors	
Number of Samples	30

Elapsed Time [s]	Mass [mg/m3]	Alarms	Errors
900	0.026		
1800	0.026		
2700	0.026		
3600	0.029		
4500	0.033		
5401	0.033		
6300	0.03		
7200	0.028		
8100	0.022		
9000	0.023		
9900	0.021		
10800	0.021		
11700	0.02		
12600	0.019		
13500	0.015		
14400	0.013		
15301	0.011		
16200	0.011		
17100	0.012		
18000	0.01		
18900	0.011		
19800	0.01		
20700	0.008		
21600	0.006		
22500	0.006		
23400	0.006		
24300	0.006		
25200	0.004		
26100	0.003		
27001	0.004		